BRUHAT BANGALORE MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of Work	:	Consultancy Service For Supervision, Project Management And Quality Control For The Work Construction Of RCC Culvert And U-Shape Drain For Secondary SWD Mallasandra Ward No-13.
2	Sanctioned Estimate Amount	:	Rs 2,90,000.00
3	Head of Account	:	P 3106 Nagarothana Works.
4	Approval to Tender	:	YES
	Employer	:	BBMP-SWD
	Design Consultants	:	M/s.BVH Consulting Engineers
	Project Management Consultants	:	M/s.BVH Consulting Engineers
	Name of the Agency	:	M/s Prakash Babu
	Agreement No./Date/Amount	:	EE/SWD/Dasarahalli/AG/ 14/17-18, Dtd: 19-03-2018
5	Work Order No.	:	BBMP/EE-DHZ/SWD/WO/ 14/17-18, Dtd: 06-06-2018
6	Date of Commencement	:	07-12-2017
7	Scheduled Date of Completion	:	Till Completion of work
8	Time Extension if any	:	No
9	Actual Date of Completion	:	10-01-2019
10	Delay in Execution of Work	:	No
11	Amount as per Sanctioned Estimate	:	Rs 2,90,000.00
	Amount as per Tender / Agreement	:	Rs 2,85,000.00
	Amount as per Actual Expenditure	:	Rs 2,85,000.00
12	Name of the Officials in Charge of Work	:	
	Asst. Engineer/ Junior Engineer	:	Sri. Parmeshwar.
	Asst. Executive Engineer	:	Sri. Shivakumar
	Executive Engineer	:	Sri. Shivakumar.

Certificate:-

Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
SWD- Dasarahalli Zone.
BBMP

Asst. Executive Engineer
SWD- Dasarahalli Zone.
BBMP
ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಮ್.ಪಿ. ಬೆಂಗಳೂರು

Executive Engineer
SWD-Dasarahalli Zone.
BBMP
Executive Engineer (SWD)
Dasarahalli Zone,BBMP

Scanned with CamScanner